

Daily Construction Report

Report No: DCR-218-0456

Project: Project 218 - Downtown Commercial Tower

Date: 10.03.2017

Contractor: Meridian BuildCo LLC

Weather: Clear, 33 C, light wind

Prepared by: Site Engineer R. Advani

WORK PROGRESS

Description	Location	Unit	Total Qty	Planned Today	Achieved Today	Plan Next Day	Cumulative	% Complete
-------------	----------	------	-----------	---------------	----------------	---------------	------------	------------

Formworks first floor slab	Zone 3	m2	2000	500	300	200	1200	60
----------------------------	--------	----	------	-----	-----	-----	------	----

Formworks drop beams -1st flr	Zone 3	m2						
-------------------------------	--------	----	--	--	--	--	--	--

Post tension duct installation-1st flr	Zone 3	nos	120	20	15	20	78	
--	--------	-----	-----	----	----	----	----	--

Plumbing sleeve installation-1st flr	Zone 3	nos	60	12	9	12	41	
--------------------------------------	--------	-----	----	----	---	----	----	--

Scaffolding erection for first flr slab	Zone 2	m3	300	40	35	40	245	82
---	--------	----	-----	----	----	----	-----	----

Formworks column - Grnd floor	Zone 1	m2	800	0	0	60	640	80
-------------------------------	--------	----	-----	---	---	----	-----	----

MANPOWER

Trade	Count
-------	-------

Site Foreman	2
--------------	---

Steel Fixer	14
-------------	----

Carpenter	18
-----------	----

Welder	3
--------	---

Helper	22
--------	----

EQUIPMENT

Equipment	Count	Hours
-----------	-------	-------

Tower Crane	1	9
-------------	---	---

Concrete Pump	1	4
---------------	---	---

Passenger Hoist	2	8
-----------------	---	---

ANTICIPATED ACTIVITIES

Concrete pouring of first floor slab at Zone 3 - planned 04-Oct-17

Formworks second floor slab Zone 3 - planned 09-Oct-17

CRITICAL CONCERN / ISSUES

Description	Reference	Raised	Work Affected	Plan Start
-------------	-----------	--------	---------------	------------

Change of beam dimension design and additional drop beams	F0649/2020-F/2017	21-Sep-17	Concrete pouring of first floor slab at Zone 3	4-Oct-17
---	-------------------	-----------	--	----------

MEP final design drawings including HVAC opening in slab	F0683/2020-F/2017	26-Jul-17	Concrete pouring of first floor slab at Zone 3	4-Oct-17
--	-------------------	-----------	--	----------

SIGN-OFF

Prepared by: R. Advani (Site Engineer) Approved by: K. Osei (Project Manager)